

**Hampshire County Health Department
On-Site Sewage Disposal System
Inspection Form**

Permit # **ST-14-11-86**

Name of Owner: Richard Lane Installer: Jason Hott
Address: P.O. Box 155, Smithsburg, MD 21783
Property Location: Spring Gap Mountain Lot 17 Lot Size: 5.01 AC Acres
Type of Facility: Residence Facility is: ☒ New ☐ Existing
Design Loading in gpd/# Bedrooms: 2 Source of Water: Well

SEWAGE TANK COMPONENT

Capacity in Gallons: **1000** Material: precast concrete Pump Chamber gal
Distances (in feet) of Tank to: Dwelling
Private ☐ Public ☐ Water Source: Property Line: **>100'**

ON-SITE DISPOSAL SYSTEM

Class I Systems: Standard Soil Trenches () or Bed () Gravelless Pipe (), Diameter In.
Chamber Soil Absorption Trenches (**X**) or Bed ()
Class II Systems: Pumped/Dosed Soil Absorption Trenches () or Bed () LPP ()
Evapotranspiration Trenches () or Bed ()
Shallow Soil Absorption Trenches () or Bed () Other:

No. of Lines: **3** Length (in feet): **80'**
Width of Trenches: **36** inches/feet Depth to Bottom of Field: **24** inches
If Bed, Dimensions (in feet): Size Equates to **1200** sq ft of SGF
Distance (in feet) of System to: Dwelling
Private () Public () Water Source: Property Line: **40'**
Remarks: **Dwelling/well not constructed at time of inspection**
GPS: N39 27 23.6 W78 29 52.9

An inspection indicates that
The sewage disposal system
Described above

DOES MEET ☒

DOES NOT MEET ☐ or


CANNOT BE DETERMINED TO

MEET ☐ the minimum standards
Established by the West Virginia
Bureau of Public Health.

To correct a health hazard,
Modifications to existing systems
May be done to improve part of a
System. Such modifications may
Not be able to be designated as
a **Does meet** system since
Inadequate information is known.

Although many factors
Contribute to the successful
Functioning of a sewage disposal
System, this office recommends
Water conservation and
Maintaining an even usage of
Water throughout the week.

Visit Date(s):



FINAL INSPECTION DATE: 4/27/2011

SANITARIAN:

SEWAGE DISPOSAL SYSTEM INFORMATION

Application is for a permit to: ☒ Install ☐ Modify
Check all that apply: ☒ Septic Tank ☒ Absorption Field ☐ Holding Tank ☐ Pit Privy ☐ Vault Privy
☐ Alternate System (attach detailed plans) ☐ Chemical/Composting Toilet ☐ Other: _____

Septic Tank: Capacity (gallons) 1000 Material concrete Manufacturer Jolin

Absorption Field: Equivalent to 1200 sq.ft. of conventional gravel trench system.

☐ Trench System: No. of lines _____ Lengths _____, _____, _____, _____, _____, _____ ft. Pipe ASTM No. _____

☐ Gravel Trench Width _____ inches; or Gravelless Pipe Diameter _____ inches.

☐ Chamber System: Manufacturer INF-4 No. of Chambers 60

☐ Soil Absorption Bed (Requires oversizing of bottom surface area by 30%.)

If soil absorption bed: Length _____ feet by Width _____ feet Pipe ASTM No. _____

If chamber system: Manufacturer _____ No. of Chambers _____

Distances in feet (to nearest) Septic tank to Bldg. foundation 20+ Property line 20+ Water supply 50+
Absorption field to: Bldg. foundation 20+ Property line 20+ Water supply 100+

I hereby certify that the installation or modification of all parts of the sewage disposal system, including required material standards, will be done in compliance with applicable design standards issued by the Office of Environmental Health Services, and appropriate manufacturer's recommended procedures and practices.

Installer (please print) Jason Hott Telephone 304-446-1277

Business Address HC 78 Box 163 Augusta W.V. 26704

Installer's Certification Number 54-05-A-007M Expiration Date _____


Dept. of Labor Contractor's License No. 044800 Exp. Date 11/12/11 Issued to J.M. Hott Excavating

Date: 4/4/11 Signature of Installer: [Signature]

SKETCH

Draw a sketch of the property showing existing or proposed well locations that would be within 200 feet of the proposed on-site sewage system, location of structures, and property line locations. Show all structures or facilities to be served by on-site sewage system on the lot or tract.


☒ House -x- Water supply line ☒ Water Supply ||||| Trees (P) Percolation test site ☒ ST Septic tank
----- Soil absorption line → Direction of ground slope _____ Property line ☒ MH Mobile Home



Rev 3/08 ST/CO USE ONLY DATE RECEIVED MM DD YY _____	DATE THE WELL WAS COMPLETED MM DD YY <u>6 13 2011</u> PERMIT NO. DW- <u>14-11-084</u>	STATE OF WEST VIRGINIA WATER WELL COMPLETION REPORT	FORM SW-258 THIS REPORT MUST BE SUBMITTED WITHIN 30 DAYS AFTER WELL IS COMPLETED FILL IN THIS FORM COMPLETELY PLEASE PRINT OR TYPE																																						
LOCATION OF WELL Well Owner: Last Name <u>Lane</u> First Name <u>RICHARD</u>																																									
Street/Road <u>SPRING GAP</u>		County <u>HAMPSHIRE</u>	Zip Code _____																																						
Latitude: _____ Deg _____ Min _____ Sec Longitude: _____ Deg _____ Min _____ Sec Acquired By: <input type="checkbox"/> GPS <input type="checkbox"/> Topo <input type="checkbox"/> Other _____		AREA NAME/LOCATION: <u>6.5 miles on Spring Gap Rd on Right</u> <u>Spring Gap Lot 17</u>																																							
WELL LOG <table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th colspan="2">Depth</th> <th rowspan="2">State the kind of formation penetrated, their color, caves, and if water bearing with estimate flow (GPM).</th> </tr> <tr> <th>From (ft.)</th> <th>To (ft.)</th> </tr> </thead> <tbody> <tr> <td>0</td> <td>40</td> <td>Soft Brown + Red Sandstone</td> </tr> <tr> <td>40</td> <td>80</td> <td>Red + Brown Sandstone (Hard)</td> </tr> <tr> <td>80</td> <td>86</td> <td>Red Shale</td> </tr> <tr> <td>86</td> <td>98</td> <td>Red Sandstone</td> </tr> <tr> <td>98</td> <td>105</td> <td>Gray Sandstone</td> </tr> <tr> <td>105</td> <td>116</td> <td>Red Sandstone</td> </tr> <tr> <td>116</td> <td>160</td> <td>Soft Red Sandstone + Brown Sandstone - Fractured Areas</td> </tr> <tr> <td>160</td> <td>300'</td> <td>Hard Red Sandstone</td> </tr> <tr> <td>115</td> <td>116'</td> <td>Water - 2 GPM</td> </tr> <tr> <td>134</td> <td>135'</td> <td>Water - 3 GPM</td> </tr> <tr> <td>190</td> <td>191'</td> <td>Water - 3 GPM</td> </tr> </tbody> </table>		Depth		State the kind of formation penetrated, their color, caves, and if water bearing with estimate flow (GPM).	From (ft.)	To (ft.)	0	40	Soft Brown + Red Sandstone	40	80	Red + Brown Sandstone (Hard)	80	86	Red Shale	86	98	Red Sandstone	98	105	Gray Sandstone	105	116	Red Sandstone	116	160	Soft Red Sandstone + Brown Sandstone - Fractured Areas	160	300'	Hard Red Sandstone	115	116'	Water - 2 GPM	134	135'	Water - 3 GPM	190	191'	Water - 3 GPM	DRILLING METHOD <input type="checkbox"/> Cable Tool <input type="checkbox"/> Rotary <input checked="" type="checkbox"/> Rotary Hammer <input type="checkbox"/> Other _____ Hole Diameter <u>6</u> (in) Total depth _____ (ft) CASINGS RECORD MAIN CASING TYPE <u>DRIVE SHOE</u> <input checked="" type="checkbox"/> Steel <input type="checkbox"/> Plastic <input type="checkbox"/> Other _____ Casing Diameter <u>6 5/8</u> (in) Wall Thickness <u>.188</u> (in) Casing Length <u>100</u> (ft) Other Casing or Liner Used Type <input type="checkbox"/> Steel <input checked="" type="checkbox"/> Plastic <input type="checkbox"/> Other <u>Certa-Lok</u> Casing/Liner Diameter <u>4</u> (in) Length <u>260</u> (ft) from <u>0</u> (ft) to <u>260</u> (ft) SCREEN RECORD <input type="checkbox"/> Not Installed <input checked="" type="checkbox"/> Installed Material: <input type="checkbox"/> Bronze <input checked="" type="checkbox"/> Plastic Diameter of screen <u>4</u> (in) Slot size <u>.020"</u> Length <u>40</u> (ft) from <u>260</u> (ft) to <u>300</u> (ft) GRAVEL PACK RECORD Gravel Pack: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No From _____ (ft) to _____ (ft)	
Depth		State the kind of formation penetrated, their color, caves, and if water bearing with estimate flow (GPM).																																							
From (ft.)	To (ft.)																																								
0	40	Soft Brown + Red Sandstone																																							
40	80	Red + Brown Sandstone (Hard)																																							
80	86	Red Shale																																							
86	98	Red Sandstone																																							
98	105	Gray Sandstone																																							
105	116	Red Sandstone																																							
116	160	Soft Red Sandstone + Brown Sandstone - Fractured Areas																																							
160	300'	Hard Red Sandstone																																							
115	116'	Water - 2 GPM																																							
134	135'	Water - 3 GPM																																							
190	191'	Water - 3 GPM																																							
GROUTING RECORD Grouting Material: <input type="checkbox"/> Cement <input checked="" type="checkbox"/> Bentonite Clay Other _____ No. of Bags: <u>5</u> Installation Method: <u>PRESSURE</u>		PUMP INSTALLED By Driller <input type="checkbox"/> Yes <input type="checkbox"/> No ESTIMATED WELL YIELD Estimated at <u>8</u> G.P.M. Static Water Level <u>115</u> (ft) *Pumping level below land surface <u>298</u> (ft) after <u>1</u> hrs. at <u>8</u> G.P.M. (Estimated) *Note: For Public Water Supply wells please submit required yield and drawdown tests.																																							
WELL HEAD COMPLETION Casing height above grade <u>1</u> (ft) Type Of Well Cap _____ Installed: _____		VARIANCE ISSUED <input type="checkbox"/> Yes <input type="checkbox"/> No Request Number _____																																							
I hereby certify that this well has been constructed in accordance with state rules and in conformance with all conditions stated in the above captioned permit, and that the information presented herein is accurate and complete to the best of my knowledge.		COMMENTS BY INSTALLER: <u>SET PUMP Above 260'</u> <u>No Torque Arrestor</u> <u>No Cable Guards</u> <u>No Rope</u>																																							
Company Name <u>B.W. SMITH WELL DRILLING</u> WV Contractor No. <u>038905</u> Business Registration No. <u>1005-5795</u> Master Well Driller Certification No. <u>574</u> Master Well Driller (print) <u>Chris Wolford</u> Master Well Driller Signature <u>Chris Wolford</u>																																									
SITE SUPERVISOR (SIGNATURE OF DRILLER OR JOURNEYMAN RESPONSIBLE FOR SITEWORK IF DIFFERENT FROM MASTER DRILLER.) Journeyman Well Driller Certification No. _____ Journeyman Well Driller (please print) _____ Apprentice and Name (s) _____																																									

Please draw a sketch of the property showing existing or proposed well locations, and distances to structures, existing or proposed sewage systems within 100 feet of well location (include adjacent lots). Slope and lot dimensions need to be shown. Locate and show distances to animal pens and feedlots. Note sewage treatment facilities within 200 feet and fertilizer and pesticide storage or preparation areas within 150 feet.

☐ H House/Facility ☐ W Existing Water Supply ☐ P Proposed Water Supply ☐ ST Septic Tank
 --- Soil Absorption Line → Dir. Of Ground Slope _____ Property Line ||| Trees
 Stream, Rivers and Improvements ☐ MH Mobile Home ☐ UST Underground Storage Tank ☐ † Cemetery
☐ B Barn/Barnyard ☐ FP Fertilizer & Pesticide Storage ☐ STF Sewage Treatment Facilities



For Health Department Use Only

County: _____ Coordinates: Lat: _____ Long: _____ Date Received: 04-29-2011
 Date Site Evaluation: _____ Reviewed by: _____ Date Fee Paid: 04/29/2011 Rec'd From: Richard Lane
 Contractor's Bond Letter of Credit Exp. Date Verified By: _____ Liability Insurance Exp. Date Verified by: _____
 Water Well Permit ☐ Issued ☐ Denied Permit No. DW-14-11-084 Comments: _____
Receipt # 1894