

**REPORT SHEET
FOR
PERCOLATION AND SIX FOOT HOLE TESTING**

Subdivision Name Ash by Forest County Hampshire

Total Number of Lots 30 Name of Applicant WV Hunter, LLC

Name of Certified Installer Responsible for Testing Laurence Gary Mullins J.T.E.

Installer Certification No. 54-00-A-0207 Installer Signature Laurence Gary Mullins J.T.E.

Address _____

Type System	Lot Number	Percolation Test Results (Minutes per Inch of Fall)					Average Results	Six Foot Hole Results		Date Conducted
								Depth to Water	Depth to Rock	
1	21	30	60	30	20	5.8				
2	22	120	90	110	40	15			9-15-05	
2	23	60	48	72	60	10.0				
2	24	60	30	60	30	7.5				
2	25	30	80	20	20	6.2				
2	26	180	150	180	132	26.7	no perc			
2	27	45	90	45	45	9.3				
2	28	90	60	60	60	11.2				
2	29	30	120	60	120	13.7				
2	30	120	74	132	65	16.29				
3 Lots Re-perked										
2	1	116	142	111	176	22.7			12-05-05	
2	2	122	134	170	98	21.8			12-05-05	
2	26	76	62	94	108	14.16			12-05-05	

(Attach additional pages if needed)