

WEST VIRGINIA  
SEPTIC TANK INSPECTION FORM

0 Hampshire Health Department Installation Permit No. ST-14-94-38  
Name of Owner Wayne Amstutz  
Address One Eagle Plaza Suite R  
Property Address Crossings Lot # 135 Phase II

DESCRIPTION & NUMBER OF UNITS SERVED

Type Facility Served home No. Water Closets —  
Lot Size — sq. ft. Area suitable for sewage disposal installation — sq.ft  
Source of Water Supply well No. Lavatories —  
No. Bedrooms 2 No. Showers or Tubs — No. Baths —  
No. Garbage Grinders — No. Automatic Washers N/A

SEPTIC TANK

Material Concrete Length — x Width — x Depth — = — cubic feet  
Liquid Depth — ft. Liquid Capacity 1000 gal.  
Distance to: Dwelling 38.5' Water Supply 100' Nearest Property Line 100'

SOIL ABSORPTION SYSTEM

Type Drain Line Material gravelless Trench Width 24" Inches  
Trench Depth 18-28 Inches Total Absorption area in Trench Bottom 1200 sq. ft.  
Diameter of Drain Line 10" Inches Type Filter Media N/A  
No. of Drain Lines 4 Depth Filter Media Under Drain Line N/A Inches  
Length of Each Line 100, 100, 100, 100 ft. Depth Filter Media Over Drain Line — in  
Distance of Disposal Field to: (a) Dwelling 131'  
(b) Water Supply 160' (c) Nearest Property Line 75'

An inspection of the septic tank system described herein disclosed that said system (MEETS) DOES NOT MEET the minimum standards established by the West Virginia State Department of Health.

10-3-94  
Date

[Signature]  
Sanitarian

SKETCH OF SYSTEM TO BE DRAWN ON BACK

Note: Copy of this inspection report must be given to owner and the original filed in the Health Department files. PERMANENT RECORD - DO NOT DESTROY.

