



Lat: N: 39 16 17

Hampshire County Health Department

Tax District Name: Sherman

Long: W 78 41 52

**ON-SITE SEWAGE DISPOSAL SYSTEM
INSPECTION REPORT**

Map # 30 Parcel # 140

Name of Owner: Teddy Cummings

Installer: Robert Jenks

Owner Address: 14 Villa St, WV 26726

Property Location: Sherman Estates

Subdivision: Sherman Estates

Lot number: Lot 37

Type of Facility: Camper

Facility is: New ☒ Existing ☐

Lot Size (ft²/acres): 2.95 acres

Design Loading: Bedrooms: 1 or GPD: _____ Water Supply: Existing: ☐ Proposed ☒ Type: _____

System requires a perpetual maintenance program as per 64CSR9.7.2: Yes ☐ No ☒

SEWAGE TANK COMPONENTS

SEPTIC TANK	Septic Tank 1:	Septic Tank 2:	Pump Chamber:	SEPTIC TANK	Septic Tank 1:	Septic Tank 2:	Pump Chamber:
Capacity in Gallons:	<u>1000</u>			Distance to dwelling:	<u>20</u>		
Constructed of:	<u>Concrete</u>			Distance to water line:			
				Source:	<u>>50'</u>		
Manufacturer:	<u>Jolin</u>			Distance to property line:	<u>>20'</u>		
4" inspection port, or riser to surface?	<u>port</u>			Effluent filter?	<u>no</u>		

ABSORPTION FIELD

Class I System: Chamber: ☒ Eljen ☐ Gravelless Pipe: ☐ Gravel Media Trenches ☐ Other: _____

Manufacturer: Infiltrator Square footage: Permitted 400 ft² Installed 400 ft²

Number of lines: 1 Trench width: 36 inches

Lengths of lines: 80' _____, _____, _____, _____, _____, _____, _____, _____

Inspection ports installed? Yes ☐ No ☒ Distribution box used? Yes ☐ No ☒ Outlets level? Yes ☐ No ☐

If chambers, length of each section: 4' Gravelless pipe diameter: _____

If bed configuration used, dimensions: _____ X _____ Maximum depth to bed bottom on upslope side: _____

Distance of absorption field to: Dwelling: 32', Water Supply: >100', Water Line: _____, Property Line: >10'

Average Depth: 24" Maximum depth: 27"

Class II System: Design type: _____

Remarks: _____

System is installed as per the permitted design and layout. Yes ☒ No ☐
Include sketch of installation on reverse.